Manitoba
Growth, Enterprise and Trade
Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/18 – March 5/18)

DRILLING ACTIVITY	To March 5/18	To March 6/17	2017 Total
Drilling Licences Issued	33	42	253
Licences Cancelled	1	3	17
Vertical Wells Drilled	4	14	37
Horizontal Wells Drilled	70	64	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	74	78	240
No. of Metres Drilled	144 285	149 620	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	2	1	0
No. of Active Rigs	3	1	9
Wells Licenced but Not Spudded	31	38	74
Wells Completed as Potential Oil Wells	72	75	231
Wells Abandoned Dry	1	2	6
Wells Drilled but Not Completed	0	0	0
Other Completions	1	1	3
New Wells on Production	4	0	191

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	0	4	14
Licences Cancelled	0	1	3
Kilometers Licenced	0	962	2 602
Kilometers Run	0	0	999

OIL PRICES (Average)	2017 $/m3 ($/bbl)	2016 $/m3 ($/bbl)
Month of November	447.77 (71.15)	351.60 (55.87)
Month of December	440.28 (69.96)	391.69 (62.24)

OIL PRODUCTION (M3)	2017	2016
Month of June	176 147.2	189 045.6

WEEKLY WELL ACTIVITY REPORT

05 March 2018

Lic. No.: 7177

Ewart Unit No. 10 HZNTL 3-3-8-28 (WPM)
UWI: 100.03-03-008-28W1.00
Status: Capable of Oil Production - Suspended (SUSP COOP)
COOP - Suspended: 27-Feb-2018

Lic. No.: 10674

Daly Unit No. 12 HZNTL 14-34-9-28 (WPM)
UWI: 102.14-34-009-28W1.00
Finished Drilling: 26-Feb-2018
Total Depth: 1915.00 m
Intermediate Casing: 139.70 mm @ 1915.00 m with 42.0 t
Rig Released: 27-Feb-2018
Status: Completing (COMP)
Completing: 03-Mar-2018

Lic. No.: 10684

Daly Unit No. 12 HZNTL A11-34-9-28 (WPM)
UWI: 103.11-34-009-28W1.00

Please note revision to Report dated 28-May-2017
Drilling Contractor: Trinidad Drilling – Rig #9

Spud Date: 03-Mar-2017
K.B. Elevation: 503.21 m
Surface Casing: 244.50 mm @ 137.00 m with 8.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 05-Mar-2017

Lic. No.: 10696

Daly Unit No. 12 HZNTL A14-34-9-28 (WPM)
UWI: 103.14-34-009-28W1.00

Please note revision to Report dated 18-Jun-2017
Drilling Contractor: Trinidad Drilling – Rig #9

Spud Date: 28-Feb-2018
K.B. Elevation: 503.80 m
Surface Casing: 244.50 mm @ 136.00 m with 8.0 t
Finished Drilling: 02-Mar-2018
Total Depth: 1928.00 m
Intermediate Casing: 139.70 mm @ 1928.00 m with 43.0 t
Rig Released: 03-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Mar-2018

Lic. No.: 10749

Corex Daly Sinclair HZNTL B9-33-8-28 (WPM)
UWI: 103.09-33-008-28W1.00
Status: Completing (COMP)
Completing: 28-Feb-2018

Lic. No.: 10853
East Manson Unit No. 7 HZNTL 16-1-13-28 (WPM)
UWI: 100.16-01-013-28W1.00
Spud Date: 01-Mar-2018
K.B. Elevation: 493.76 m
Surface Casing: 244.50 mm @ 150.00 m with 13.0 t
Intermediate Casing: 177.80 mm @ 859.00 m with 19.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 05-Mar-2017

Lic. No.: 10865
Sinclair Unit No. 12 HZNTL A8-13-8-29 (WPM)
UWI: 102.08-13-008-29W1.00
Status: Completing (COMP)
Completing: 03-Mar-2018

Lic. No.: 10879
Birdtail Unit No. 3 Prov. HZNTL 6-29-16-27 (WPM)
UWI: 100.06-29-016-27W1.00
Finished Drilling: 27-Feb-2018
Total Depth: 1724.00 m
Rig Released: 27-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 27-Feb-2018

Lic. No.: 10881
Tundra et al Daly Sinclair HZNTL B5-5-9-28 (WPM)
UWI: 103.05-05-009-28W1.00
Status: Completing (COMP)
Completing: 28-Feb-2018

Lic. No.: 10882
Tundra et al Daly Sinclair HZNTL B12-5-9-28 (WPM)
UWI: 103.12-05-009-28W1.00
Status: Completing (COMP)
Completing: 27-Feb-2018

Lic. No.: 10883
Tundra et al Daly Sinclair HZNTL B13-5-9-28 (WPM)
UWI: 103.13-05-009-28W1.00
Status: Completing (COMP)
Completing: 28-Feb-2018

Lic. No.: 10887
CPEC Manson HZNTL 10-16-13-28 (WPM)
UWI: 100.10-16-013-28W1.00
Intermediate Casing: 177.80 mm @ 908.00 m with 27.5 t
Finished Drilling: 28-Feb-2018
Total Depth: 1474.00 m
Rig Released: 28-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Feb-2018

Lic. No.: 10890
Tundra Daly Sinclair HZNTL A11-2-10-28 (WPM)
UWI: 103.11-02-010-28W1.00
Status: Completing (COMP)
Completing: 17-Feb-2018

Lic. No.: 10901
Birdtail Unit No. 2 HZNTL 3-20-16-27 (WPM)
UWI: 102.03-20-016-27W1.00
Spud Date: 27-Feb-2018
K.B. Elevation: 479.95 m
Surface Casing: 244.50 mm @ 142.00 m with 9.0 t
Intermediate Casing: 177.8 mm @ 624.00 m with 11.5 t
Finished Drilling: 01-Mar-2018
Total Depth: 1248.00 m

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Mar-2018

Lic. No.: 10902

Tundra Daly Sinclair HZNTL 1-15-9-28 (WPM)
UWI: 100.01-15-009-28W1.00
Status: Completing (COMP)
Completing: 02-Mar-2018

Lic. No.: 10904

Elcano et al Miniota 8-10-13-27 (WPM)
UWI: 100.08-10-013-27W1.00

Please note revision to Report dated 29-Jan-2018
Drilling Contractor: Trinidad Drilling – Rig #14

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 05-Mar-2018

Lic. No.: 10905

Tundra Deloraine HZNTL 7-31-2-23 (WPM)
UWI: 100.07-31-002-23W1.00 - Leg #1
UWI: 103.08-31-002-23W1.02 - Leg #2
Status: Completing (COMP)
Completing: 04-Mar-2018

Lic. No.: 10909

Elcano Gambler 14-23-18-29 (WPM)
UWI: 100.14-23-018-29W1.00
Status: Completing (COMP)
Completing: 01-Mar-2018

Lic. No.: 10911

Fire Sky North Hargrave 13-24-12-27 (WPM)
UWI: 100.13-24-012-27W1.00
Finished Drilling: 03-Mar-2018
Total Depth: 1496.00 m
Production Casing: Run
Rig Released: 04-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Mar-2018

Lic. No.: 10915

Tundra Birdtail HZNTL 13-20-16-27 (WPM)
UWI: 102.13-20-016-27W1.00 - Leg #1
UWI: 100.11-20-016-27W1.02 - Leg #2

UWI: 102.13-20-016-27W1.00 - Leg #1
Spud Date: 02-Mar-2018
K.B. Elevation: 482.74 m
Surface Casing: 244.50 mm @ 137.00 m with 8.0 t
Intermediate Casing: 177.80 mm @ 649.00 m with 12.5 t
Finished Drilling: 03-Mar-2018
Total Depth: 1261.00 m

UWI: 100.11-20-016-27W1.02 - Leg #2

Kick-Off Date: 04-Mar-2018
Kick-Off Point: 661.00 m
Finished Drilling: 04-Mar-2018
Total Depth: 987.00 m

UWI: 102.13-20-016-27W1.00 - Leg #1
UWI: 100.11-20-016-27W1.02 - Leg #2
Rig Released: 05-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Mar-2018

Lic. No.: 10917

1885683 Pierson HZNTL 14-5-2-28 (WPM)
UWI:102.14-05-002-28W1.00
Licence Issued: 05-Mar-2018
Licensee: 1885683 Alberta Ltd.
Mineral Rights: 1885683 Alberta Ltd.
Contractor: Quinn Drilling Inc. - Rig# 19
Surface Location: 16D-6-2-28
Co-ords: 165.00 m S of N of Sec 6
60.00 m W of E of Sec 6
Grd Elev: 460.10 m
Proj. TD: 1669.64 m (Triassic)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)